

Grantee: Pomona, CA

Grant: B-08-MN-06-0516

April 1, 2016 thru June 30, 2016 Performance Report

Grant Number:
B-08-MN-06-0516

Obligation Date:

Award Date:
03/09/2009

Grantee Name:
Pomona, CA

Contract End Date:
03/16/2013

Review by HUD:
Submitted - Await for Review

Grant Award Amount:
\$3,530,825.00

Grant Status:
Active

QPR Contact:
No QPR Contact Found

LOCCS Authorized Amount:
\$3,530,825.00

Estimated PI/RL Funds:
\$1,714,169.44

Total Budget:
\$5,244,994.44

Disasters:

Declaration Number
NSP

Narratives

Areas of Greatest Need:

Areas of Greatest Need

HUD has developed and provided criteria to assist NSP grantees in targeting the areas of greatest need within their jurisdictions. Per HUD, the City of Pomona must give priority emphasis to low, moderate and middle-income areas that meet the following criteria as provided, and consider such areas as those with the greatest need:

- ,
- ,
- 1. Areas with the greatest percentage of home foreclosures;
- ,
- 2. Areas with the highest percentage of homes financed by subprime mortgage related loans; and
- ,
- 3. Areas with a high probability of foreclosure risk in the future, including high abandonment risk scores.
- ,

The City of Pomona will prioritize the use of the NSP funds by targeting the acquisition of foreclosed units in designated priority census tract and block groups.

Distribution and and Uses of Funds:

Distribution and Uses of Funds

The City will distribute funds in targeted Census Tracts/Block Groups, which address the three greatest needs criteria. Accordingly, the City will meet the requirements set forth in Section 2301 (c) (2) of HERA when expending these funds.

Funds will be distributed for the following eligible uses:

1. Establish financing mechanisms for purchase and redevelopment of foreclosed-upon homes and residential properties, including such mechanisms as soft-second, loan loss reserves, and shared-equity loans for low and moderate-income homebuyers.
2. Purchase and rehabilitate homes and residential properties that have been abandoned or foreclosed upon, in order to sell, rent, or

Definitions and Descriptions:

Definitions and Descriptions

The City of Pomona shall define blighted structure in the context of State Law conforming to California Community Redevelopment Law at Part I, Chapter 1, Article 3, Sections 33030 and 33031. In this instance, blighted structure is defined as a structure that exhibits objectively determinable signs of deterioration sufficient to constitute a threat to human health, safety, and public welfare. Blight/Deterioration shall be considered an "area-wide" concept. Where conditions of blight/deterioration predominate an area, individual properties that may be in good condition shall be included in this concept if they are part of the area.

The City of Pomona shall define "affordable rents" as those that conform to HOME Program standards for Affordable Housing at 92.252 (rental housing) and 92.254 (homeownership).

Low Income Targeting:

Low Income targeting

The City of Pomona will appropriate \$882,706 under the NSP for families whose incomes do not exceed 50% AMI. Such funds will be targeted for the acquisition of rental units to house families with an income not to exceed 50% of the AMI.

Acquisition and Relocation:

The City of Pomona will appropriate \$3,177,742 under the NSP for eligible activities, including acquisition of property. The remaining \$353,083 will be used for Program Planning Administration.

The City does not anticipate relocation of families, as all units acquired will be vacant.

Public Comment:

No public comments have been received to date.

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$5,044,803.36
Total Budget	\$0.00	\$5,044,803.36
Total Obligated	\$0.00	\$5,036,283.44
Total Funds Drawdown	\$0.00	\$4,396,249.90
Program Funds Drawdown	\$0.00	\$3,181,372.51
Program Income Drawdown	\$0.00	\$1,214,877.39
Program Income Received	\$8,520.00	\$1,510,011.38
Total Funds Expended	\$0.00	\$4,534,980.03
Match Contributed	\$0.00	\$99,500.00

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$99,500.00
Limit on Public Services	\$529,623.75	\$0.00
Limit on Admin/Planning	\$353,082.50	\$493,502.88
Limit on State Admin	\$0.00	\$493,502.88

Progress Toward Activity Type Targets

Progress Toward National Objective Targets

National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	\$882,706.25	\$1,261,262.23

Overall Progress Narrative:

Grantee continues to work with the developer for the property at 1174 Casa Vista. Foreclosed properties are being monitored by Grantee for acquisition, rehabilitation, and resale. Grantee staff continues to work with and submit information to HUD CPD in order to resolve audit issues. A homebuyer financing loan was repaid as program income which was treated as program income and receipted in DRGR. Budget appropriation was approved by City Council on May 2nd City Council meeting. Grantee continues to monitor foreclosed properties in the target areas but no property yet became available.

Project Summary

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
1, Homeownership Assistance - LMMI	\$0.00	\$266,223.00	\$0.00
2, Purchase & Rehabilitate Properties	\$0.00	\$3,755,587.01	\$2,496,087.83
3, Demolition of Blighted Structures	\$0.00	\$0.00	\$0.00

Activities

Project # / Title: 1 / Homeownership Assistance - LMMI

Grantee Activity Number: 1.1

Activity Title: Homeownership Assistance - LMMI

Activity Category:

Homeownership Assistance to low- and moderate-income

Project Number:

1

Projected Start Date:

01/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LMMI

Activity Status:

Under Way

Project Title:

Homeownership Assistance - LMMI

Projected End Date:

07/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Pomona1

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$266,223.00
Total Budget	\$0.00	\$266,223.00
Total Obligated	\$0.00	\$266,223.00
Total Funds Drawdown	\$0.00	\$112,516.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$112,516.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$112,516.00
City of Pomona1	\$0.00	\$112,516.00
Match Contributed	\$0.00	\$99,500.00

Activity Description:

It is expected that households in the 51-80%AMI range will need subsidy assistance for homeownership. The City will provide a financing mechanism in the form of soft second equity-sharing loans/grants to assist with subsidy buy down. The interest rate for soft second equity-sharing loans shall range from 0-3%.

These areas represent those with a combination of the highest risk abandonment scores, the highest percentage of homes foreclosed and the high probability of foreclosure risk in the future.

Activity Progress Narrative:

No new activities to report for this period. Currently, funding is available to fund two loans. Since the foreclosure inventory has decreased significantly, funds are not being expended.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	2/2	2/2	100.00
# Owner Households	0	0	0	0/0	2/2	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 2 / Purchase & Rehabilitate Properties

Grantee Activity Number: 2.1.1
Activity Title: Acquisition/Rehab of SF For-Sale (LMMI 0-120% AMI)

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Pomona1

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$2,501,992.70
Total Budget	\$0.00	\$2,501,992.70
Total Obligated	\$0.00	\$2,496,454.78
Total Funds Drawdown	\$0.00	\$2,078,165.56
Program Funds Drawdown	\$0.00	\$1,370,091.57
Program Income Drawdown	\$0.00	\$708,073.99
Program Income Received	\$8,520.00	\$1,510,011.38
Total Funds Expended	\$0.00	\$2,191,124.05
City of Pomona1	\$0.00	\$2,191,124.05
Match Contributed	\$0.00	\$0.00

Activity Description:**Activity Description:**

Grant funds will be used to acquire and rehabilitate housing for rental or for sale to low-income persons that meet the low income housing requirements (0-120% of AMI).

The tenure of beneficiaries shall include both rental and homeownership units. At least 25% of the total NSP grant amount will be allocated for acquisition and rehabilitation of housing units for rental to low income households (0-50% AMI), with remaining funds for homeownership households (51-120% of AMI).

The City anticipates that the term of assistance to complete acquisition and rehabilitation of units for the NSP Grant shall be from 1/2009-7/2013.

Location Description:**Geographic Target Areas**

Staff has taken a comprehensive citywide look at priority neighborhood needs relative to foreclosures. The following areas located within the City of Pomona that meet priority needs criteria will be targeted for the NSP:

Census Tract/Block Group(s)

4025.01-1,2

4027.02-1,2,3,4,5

4027.03-1,2

4088.00-1,2,3,4,5,6,7

These areas represent those with a combination of the highest risk abandonment scores, the highest percentage of homes foreclosed and the high probability of foreclosure risk in the future.

On January 28, 2013, an amendment was made to the Consolidated Plan and 2012-2013 Action Plan to add additional census tract areas in order to address more foreclosures. Census tracts added were: 402301.1 and 402704.3 (based on year 2000 census tract numbers).

Accomplishments Performance Measures

# of Properties	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
	0		7/6	

# of Housing Units	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
	0		7/6	

Beneficiaries Performance Measures

# of Households	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
	0	0	0	3/0	7/6	10/6	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 2.2.1
Activity Title: Acquisition/Rehab of SF Rental (LH-25 0-50% AMI)

Activity Category:

Acquisition - general

Project Number:

2

Projected Start Date:

01/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Under Way

Project Title:

Purchase & Rehabilitate Properties

Projected End Date:

07/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Pomona1

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$356,584.22
Total Budget	\$0.00	\$356,584.22
Total Obligated	\$0.00	\$354,454.22
Total Funds Drawdown	\$0.00	\$297,853.22
Program Funds Drawdown	\$0.00	\$296,691.02
Program Income Drawdown	\$0.00	\$1,162.20
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$297,853.22
City of Pomona1	\$0.00	\$297,853.22
Match Contributed	\$0.00	\$0.00

Activity Description:

Activity Description:

At least 25% of the total NSP grant amount (\$882,706) will be allocated for acquisition and rehabilitation of housing units for low income households (0-50% AMI), with remaining funds for households at 51-120% of AMI. The tenure of beneficiaries shall be rental units.

Location Description:

Location Description:

addadditional census tract areas in order toaddress more foreclosures. Census tracts added were: 402301.1 and 402704.3 (based on year 2000 census tract numbers).

Activity Progress Narrative:

No activity to report for this reporting period.Existing program income set-aside for this activity is not sufficient to acquire another property

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Properties	0		1/1	
# of buildings (non-residential)	0		0/1	

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		1/1	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	1/1	0/0	1/1	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number: 2.2.2
Activity Title: Acq/Rehab of MF Rental Unit (LH-25 0-50% AMI)

Activity Category:

Acquisition - general

Project Number:

2

Projected Start Date:

01/01/2009

Benefit Type:

Direct (HouseHold)

National Objective:

NSP Only - LH - 25% Set-Aside

Activity Status:

Completed

Project Title:

Purchase & Rehabilitate Properties

Projected End Date:

07/30/2013

Completed Activity Actual End Date:

Responsible Organization:

City of Pomona2

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$325,925.88
Total Budget	\$0.00	\$325,925.88
Total Obligated	\$0.00	\$325,925.88
Total Funds Drawdown	\$0.00	\$325,925.88
Program Funds Drawdown	\$0.00	\$322,131.52
Program Income Drawdown	\$0.00	\$3,794.36
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$326,569.76
City of Pomona2	\$0.00	\$326,569.76
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Staff has taken a comprehensive citywide look at priority neighborhood needs relative to foreclosures. The following areas located within the City of Pomona that meet priority needs criteria will be targeted for the NSP:

Census Tract/Block Group(s)

4025.01-1,2

4027.02-1 2 3 4 5

Activity Progress Narrative:

No activity to report for this reporting period.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	2/2

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	2/0	0/0	2/2	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Grantee Activity Number:	2.2.3
Activity Title:	Acq/Rehab MFH Rental Units - LH 25%

Activity Category: Acquisition - general	Activity Status: Completed
Project Number: 2	Project Title: Purchase & Rehabilitate Properties
Projected Start Date: 07/31/2009	Projected End Date: 07/31/2012
Benefit Type: Direct (HouseHold)	Completed Activity Actual End Date:
National Objective: NSP Only - LH - 25% Set-Aside	Responsible Organization: City of Pomona2

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$578,752.13
Total Budget	\$0.00	\$578,752.13
Total Obligated	\$0.00	\$578,752.13
Total Funds Drawdown	\$0.00	\$578,662.13
Program Funds Drawdown	\$0.00	\$507,173.72
Program Income Drawdown	\$0.00	\$71,488.41
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$579,535.36
City of Pomona2	\$0.00	\$579,535.36
Match Contributed	\$0.00	\$0.00

Activity Description:

Location Description:

Staff has taken a comprehensive citywide look at priority neighborhood needs relative to foreclosures. The following areas located within the City of Pomona that meet priority needs criteria will be targeted for the NSP:

- Census Tract/Block Group(s)
- 4025.01-1,2
- 4027.02-1,2,3,4,5

Activity Progress Narrative:

No activity to report for this reporting period.

Accomplishments Performance Measures

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Properties	0	1/1

	This Report Period Total	Cumulative Actual Total / Expected Total
# of Housing Units	0	3/4

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	3/4	0/0	3/4	100.00

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources	Amount
No Other Funding Sources Found	
Total Other Funding Sources	

Project # / Title: 3 / Demolition of Blighted Structures

Grantee Activity Number: 3.1

Activity Title: Demolition - LMMI

Activity Category:
Clearance and Demolition

Activity Status:
Cancelled

Overall	Apr 1 thru Jun 30, 2016	To Date
Total Projected Budget from All Sources	N/A	\$0.00
Total Budget	\$0.00	\$0.00
Total Obligated	\$0.00	\$0.00
Total Funds Drawdown	\$0.00	\$0.00
Program Funds Drawdown	\$0.00	\$0.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$0.00
City of Pomona1	\$0.00	\$0.00
Match Contributed	\$0.00	\$0.00

Activity Description:

The City intends to demolish dilapidated properties and redevelop site for use by households at 0-80% AMI. The tenure of beneficiaries shall be homeownership units. The expected benefit to income-qualified persons will be decent and affordable housing. The expected benefit to the community will be removal of blighted structures that create a health and safety hazard.

Location Description:

Geographic Target Areas
 Staff has taken a comprehensive citywide look at priority neighborhood needs relative to foreclosures. The following areas located within the City of Pomona that meet priority needs criteria will be targeted for the NSP:
 Census Tract/Block Group(s)
 4025.01 - 1,2
 4027.02 - 1,2,3,4,5
 4027.03 - 1,2
 4088.00 - 1,2,3,4,5,6,7
 These areas represent those with a combination of the highest risk abandonment scores, the highest percentage of homes foreclosed and the high probability of foreclosure risk in the future.

Activity Progress Narrative:

No activity to report for this reporting period.

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	0/2

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Project # / Title: 4 / Revelop demolished or vacant properties

Grantee Activity Number: 4.1

Activity Title: Redevelopment - LMMI

Activity Category:

Acquisition, construction, reconstruction of public facilities

Activity Status:

Completed

Project Number:

4

Project Title:

Revelop demolished or vacant properties

Projected Start Date:

01/01/2009

Projected End Date:

07/30/2013

Benefit Type:

Area ()

Completed Activity Actual End Date:

National Objective:

NSP Only - LMMI

Responsible Organization:

City of Pomona1

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2016

To Date

N/A

\$510,824.23

Total Budget

\$0.00

\$510,824.23

Total Obligated

\$0.00

\$510,824.23

Total Funds Drawdown

\$0.00

\$509,624.23

Program Funds Drawdown

\$0.00

\$413,527.48

Program Income Drawdown

\$0.00

\$96,096.75

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$491,857.44

Location Description:

Geographic Target Areas

Staff has taken a comprehensive citywide look at priority neighborhood needs relative to foreclosures. The following areas located within the City of Pomona that meet priority needs criteria will be targeted for the NSP:

Census Tract/Block Group(s)

4025.01 - 1,2

4027.02 - 1,2,3,4,5

4027.03 - 1,2

4088.00 - 1,2,3,4,5,6,7

These areas represent those with a combination of the highest risk abandonment scores, the highest percentage of homes foreclosed and the high probability of foreclosure risk in the future.

Activity Progress Narrative:

No activity to report for this reporting period.

Accomplishments Performance Measures

	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units	0		2/0	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total	Low/Mod
# of Households	0	0	0	0/0	0/0	0/0	0

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources

Projected Start Date:

04/03/2009

Projected End Date:

07/31/2013

Benefit Type:

()

Completed Activity Actual End Date:

National Objective:

N/A

Responsible Organization:

City of Pomona1

Overall

Total Projected Budget from All Sources

Apr 1 thru Jun 30, 2016

N/A

To Date

\$504,501.20

Total Budget

\$0.00

\$504,501.20

Total Obligated

\$0.00

\$503,649.20

Total Funds Drawdown

\$0.00

\$493,502.88

Program Funds Drawdown

\$0.00

\$271,757.20

Program Income Drawdown

\$0.00

\$221,745.68

Program Income Received

\$0.00

\$0.00

Total Funds Expended

\$0.00

\$535,524.20

City of Pomona1

\$0.00

\$535,524.20

Match Contributed

\$0.00

\$0.00

Activity Description:

This activity will cover necessary planning and administration costs necessary to administer all aspects of the NSP Program.

Location Description:

City of Pomona
505 S. Garey Avenue
Pomona, CA 91767

Activity Progress Narrative:

The City continues to monitor the foreclosure activity in the City. The developing partners have access to MLS listing to monitor foreclosures for sale. Staff also monitors the potential foreclosures in the National Community Stabilization Trust REO Match system. The monitoring of these activities assists the City in evaluating the target areas and the need for changes and implementation of new strategies as appropriate.

Accomplishments Performance Measures

No Accomplishments Performance Measures

Beneficiaries Performance Measures

No Beneficiaries Performance Measures found.

Activity Locations

No Activity Locations found.

Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources

Amount

No Other Funding Sources Found

Total Other Funding Sources
